

Calendar House Building Committee

Progress Update, September 28th, 2017

The Calendar House Building Committee, chaired by councilman Paul Champagne, has been meeting here at the center.

The progress as of September 28th is summarized:

- **The project is still on schedule, on budget, and construction is moving along.**
- Steel structure and base roofing are complete. Interior framing is complete. The building should be watertight by next week.
- **IT REALLY LOOKS LIKE A BUILDING!!!**
- FF&E bid package has been issued. This package includes all furniture, fixtures, office equipment, fitness equipment, pool tables and ping pong tables.
- Bids were opened on September 26th. The bids are being reviewed and will be presented to the building committee for approval on October 4th. This will insure the bids can be presented to Town Council on October 10th.
- An FF&E installation date of February 15, 2018 coincides with KBE's scheduled completion date.

- Exterior colors have been chosen. The building will be Bone colored Clapboard, Beige Siding and a Dark Brown roof. There will also be a Field Stone accent on the front of the building.
- Packing of items to be moved to the new facility will be coordinated prior to move date.
- This issue was brought up at the Membership Association Volunteer meeting.