

## Comments on the floor plan A for meeting 15 June 2016 V1

- The cardio and fitness rooms are too small. They need to be at least 25' X 40'. The cardio room needs to accommodate 20 to 30 people. The fitness room needs to accommodate 20 to 25 people and exercise machines. Only one storage closet needed in cardio room. We still feel room too small. It is not 25' x 40'.
- The café area is larger but do not have dimensions!. This area, apart from being a café needs to be used as a social area, a waiting area for Dial-a-Ride bus and for services such as the trip desk. **The front needs to be extended out to be parallel to the front (east) line of the office area on option A. The width of this extension needs to include the width of the kitchen.**
- Rotate the North West bath and locker rooms 90 degrees anticlockwise. This will eliminate a 186 sq ft passageway. Can you rethink this? Do we need so many rest rooms?
- We will cover tech room needs separately.
- Remove the second medical exam room and move the exam room toilet into that area. Done. But do we need that much waiting room? Room for four chairs would be plenty. The exam room should be slightly bigger
- Movement of the entire game room to the east, recovering floor area.
- Remove the north wall of the closet on the north side of the center toilet block to make a coat hanging area.
- Remove the toilet adjacent to the café kitchen and move the kitchen into its space to further enlarge the café area. Done?
- The “Social Service” area and waiting room can be reduced in area. The current 4 computer service area uses about 215 sq ft. Assuming that half of the customers will be married couples and 4 service areas are available, the waiting room needs seating for only 6 people.
- Classroom 2, the largest classroom, is only 82% of the current largest classroom.
- Classrooms 1A and 1B are significantly smaller than the current smallest classroom. Both rooms appear to be too long and thin. Can't tell, no dimensions!

Why is the kitchen serving the multifunction rooms well over double the size of the existing kitchen yet serves an area only 11% larger than the current main hall? Done? No dimensions.

**Conclusion:** A small group of people who know how Calendar House works need to sit down the BL to finesse the fine details if we are to achieve a building at least as functional as the existing one. Why cancelled?